DEPARTMENT OF PUBLIC WORKS PROJECT STATUS REPORT

May 27, 2025

CAPITAL IMPROVEMENT PROJECTS

CIRCULATION PROJECTS

Diaz Road Expansion, PW17-25

Description Improve Diaz Road to meet the roadway classification of Major Arterial (4 Lanes Divided), between Cherry

Street and Rancho California Road. The 2.2-mile stretch will be widened, extended, and/or improved to create a contiguous Major Arterial segment. The project will be developed and constructed in two phases. Phase 1 will include improvements on Diaz Road from Winchester Road to Rancho California Road. Phase

2 will include improvements on Diaz Road from Cherry Street to Winchester Road.

Cost: \$17,050,991

Status: The environmental Initial Study has been approved, Mitigated Negative Declaration adopted, and Notice of

Determination filed in May 2022. Design is 60% complete. Regulatory permit applications must be resubmitted for USACE 404 Nationwide Permit and CDFW Streambed Alteration 1602 due to the change in scope of the Murrietta Creek Phase 2B Project, headed by ACOE and RCFC. Current activities include design coordination with utility purveyors (SCE, RCWD, and EMWD) and City project PW16-05 Murrieta Creek Bridge at Overland Drive, and preparation of regulatory permit applications for SWRCB 401 Water Quality Certification and USACE Section 408. Construction previously anticipated to start in Spring of 2024 is now delayed to Spring of 2027 due to coordination with ACOE and RCFC on their Murrietta Creek Phase 2B Project and the federal Funding of \$2M added to project for Federal 26/27 fiscal year. Federal Funding requires completion of NEPA, prior to construction of the project, which is anticipated to take approximately

1 year to complete once funding is authorized.

French Valley Parkway/Interstate 15 Improvements- Phase II, PW16-01

Description: Design and construction of the two-lane northbound collector/distributer road system beginning north of the

Winchester Road interchange on-ramps and ending just north of the Interstate 15/Interstate 215 junction

with connection to Interstate 15 and Interstate 215.

Cost: \$138,751,346

Status: Project is under construction May 2023 – July 2025. The project was opened for public use on April 28,

2025. For detailed information, please visit the project website at TemeculaCA.gov/FVP2.

DEPARTMENT OF PUBLIC WORKS PROJECT STATUS REPORT

May 27, 2025

CIRCULATION PROJECTS (Continued)

French Valley Parkway/Interstate 15 Improvements- Phase III, PW19-03

Description: Design and construction of the full width French Valley Parkway from Jefferson Avenue to Ynez Road,

including the bridge overcrossing of Interstate 15 and the northbound on-ramps.

Cost: \$51,696,794

Status: Request For Proposals No. 300 for professional engineering and management services has closed. Three

(3) proposals were received by the due date of November 5. Staff has completed the selection process

and the professional services agreement was awarded on April 8, 2025.

I-15 Congestion Relief, PW19-02

Description: Design and construction of a single auxiliary lane, northbound Interstate 15 connecting the Temecula

Parkway on-ramp to the Rancho California Road off-ramp.

Cost: \$9,258,710

Status: Construction is substantially complete. The project was opened for public use on October 27, 2024. The

contractor will continue working on minor items to address corrective punch list. This work is being coordinated in conjunction with other freeway projects under construction. For detailed information, please

visit the project website at TemeculaCA.gov/CongestionRelief.

DEPARTMENT OF PUBLIC WORKS PROJECT STATUS REPORT

May 27, 2025

CIRCULATION PROJECTS (Continued)

Murrieta Creek Bridge at Overland Drive, PW16-05

Description: Design and construction of a new bridge crossing over Murrieta Creek between Rancho California Road

and Winchester Road.

Cost: \$28,603,770

Status: The City applied and was approved to receive Federal Highway Bridge Program (HBP) funds. City Council

approved the design agreement with CNS Engineers Inc. at the March 12, 2019, meeting. Preliminary Environmental Study (PES) approved by Caltrans on August 15, 2019. Plans are 90% complete. RCA JPR Conformance is approved. Biological monitoring in Temecula Creek for potential mitigation site is complete as of July 2021. Project has received MSHCP conformance. Staff continues to work with Caltrans to advance HBP Grant Funds to earlier fiscal years. 2023 HBP Bridge Update was submitted in August 2023. Caltrans NEPA review took much longer than anticipated but approval was received in October of 2023. CEQA ISMND is complete and the 30-day public review has ended. CEQA was approved at the February 27, 2024, City Council meeting. Construction start is anticipated in FY 2026 / early 2027 depending on availability of HBP funds. Also, additional coordination is required with ACOE and RCFC as Murrietta Creek Phase 2B will likely be in construction concurrently with this project. As of May 2024, Caltrans has authorized full funding of PE and ROW Phases, so all preconstruction activities are authorized for HBP funds at this time. ROW phase has started and is anticipated to be completed by end of 2025/ early

2026.

Overland Drive Widening, PW 20-11

Description This project includes widening Overland Drive from Jefferson Avenue to Commerce Center Drive, to two

lanes in each direction, and the completion of missing segments of sidewalk, streetlights, and installation of the traffic signal at Commerce Center Drive and the modification of the traffic signal at Jefferson Avenue.

Cost: \$4,930,327

Status: On July 3, 2024, the IS /MND started the 30-day public notice for comments. It was completed on August

2, 2024. 95% plan check comments were completed December 4, 2024. Consultant and staff are working on project right of way requirements and temporary construction easements in conjunction with revisions

of 95% plans and constructability.

DEPARTMENT OF PUBLIC WORKS PROJECT STATUS REPORT

May 27, 2025

CIRCULATION PROJECTS (Continued)

Rancho California Road Median Improvements, PW23-04

Description: Design and construction of missing raised concrete medians with landscaping between Humber Drive and

Butterfield Stage Road. In addition, there will also be construction of missing improvements on the north side of Rancho California Road, between Riesling Court and Promenade Chardonnay Hills. The improvements will include median curbs, curb and gutter, sidewalks, and landscape and irrigation.

Cost: \$3,895,000

Status: Design in progress.

Ynez Road Improvements - Phase I, PW23-02

Description: This project includes widening the easterly side of Ynez Road, from Rancho Vista Road north roughly 1600

feet, to two lanes in each direction, and the completion of missing segments of curb and gutter, sidewalk,

and striped medians, in coordination with adjacent development.

Cost: \$3,996,172

Status: This project is currently in design, environmental, and right of way clearance.

Citywide Pavement Rehabilitation, PW24-08

Description: Roadway rehabilitation of Santiago Road from Ynez Road to the Santiago Road I-15 overcrossing, Felix

Valdez Avenue from Sixth Street to Vincent Moraga Drive, and Rancho Way from Diaz Road and Business Park Drive. Work will generally consist of full-width cold milling of existing asphalt, preparation of grade, placement of Asphalt Concrete Pavement, and crack seal. Work also includes removal and replacement of ADA access ramps, spandrel, and cross gutter, adjustment of existing utilities to grade, installation and removal of temporary video detection, restoration of existing striping, and detector loop removal and

replacement.

Also included is, pavement rehabilitation of the north parking lot at Birdsall Park. Work will generally consist of localized asphalt repair, preparation of subgrade, placement of asphalt concrete pavement, crack seal,

rubberized slurry application, and restoration of existing striping.

Cost: \$2,100,000

Status: Posted on PlanetBids on 4/2/2025. Bids Opened 4/30/2025. Anticipate Construction start June/July 2025.

DEPARTMENT OF PUBLIC WORKS PROJECT STATUS REPORT

May 27, 2025

INFRASTRUCTURE PROJECTS

Bike and Trail Program - Great Oak Trail Lighting, PW21-16

Description: Project includes the installation of solar lights along the Great Oak Trail adjacent to the northeast side of

Pechanga Parkway from Deer Hollow Way to Loma Linda Road.

Cost: \$852,808

Status: Project needs an encroachment permit from Riverside County Flood Control and Water Conservation

District. Construction is estimated to begin by Summer 2025.

Community Recreation Center (CRC) Renovations, PW19-07

Description: The project facilitates the rehabilitation, improvement, and reconfiguration of the Community Recreation

Center. This project includes expansion and reconfiguration of teen center; conversion of office space to accommodate a dedicated police substation; renovation of key components of the building including safety features, flooring, roof, and restroom facility access; ADA compliance; renovation and expansion of existing office space and rec rooms including AV upgrades; expanded storage space and upgraded kitchen

equipment.

Cost: \$10,708,232

Status: Design for Phase 2 is continuing.

Fiber Optic Communications Systems - Citywide (System Master Plan), PW 22-03

Description: This project will develop a communications masterplan that will provide a strategic plan outlining the

approach and buildout design of fiber optic cable and conduit throughout the City. The masterplan document will provide a roadmap to connect all existing and future traffic signals, traffic monitoring devices, surveillance cameras, and City facilities to City-owned fiber communication lines. The primary objective of the project is to upgrade the City's current fiber optic communication system to accommodate its future

requirements.

Cost: \$120,150

Status: The project design has just commenced, and the consultant is working on an existing systems assessment.

Documents are being developed.

DEPARTMENT OF PUBLIC WORKS PROJECT STATUS REPORT

May 27, 2025

INFRASTRUCTURE PROJECTS (Continued)

Fire Station 73 Gym/Garage, PW19-13

Description: Project consists of adding a second garage in the rear of the property to park the squad and Urban Search

and Rescue (USR) vehicle, along with a gym and storage rooms. The construction is anticipated to be

completed in the Fiscal Year 2025/26.

Cost: \$4,235,257

Status: Project is going through the JPR with the RCA. Bidding is scheduled for July 2025.

Fire Station 84 Renovation, PW19-14

Description: This project includes the design, construction, and renovation of Fire Station 84. The renovations include

adding a Wellness Room, expanding the Storage Room, and upgrading the Training Room. Also, the upgrades include electrical, windows, flooring, paint, tile, HVAC, cabinets, plumbing fixtures, garage bay

doors and any necessary improvements needed to conform to ADA accessibility access.

Cost: \$2,725,074

Status: Preparing a phasing plan that will allow the Fire personnel to maintain their occupancy of the building during

construction. Revisiting some of the planned improvements. Anticipate re-bidding the construction contract

in Summer 2025.

Interstate 15 / State Route 79 South Interchange Enhanced Landscaping, PW17-19

Description: Landscape beautification of the Interstate 15 corridor between French Valley Parkway and Temecula

Parkway, including each interchange, in association with Visit Temecula Valley and the Pechanga Tribe. This project includes the design and construction of enhanced landscaping, hardscape, and irrigation between the freeway and ramps on the west side of the Interstate 15 / State Route 79S (Temecula Parkway)

interchange.

Cost: \$3,630,295

Status: Project is in construction. Estimated completion date in August 2025.

DEPARTMENT OF PUBLIC WORKS PROJECT STATUS REPORT

May 27, 2025

INFRASTRUCTURE PROJECTS (Continued)

Santa Gertrudis Creek Phase II, Margarita Road Under-Crossing, PW19-04

Description: Construction of the under-crossing in Santa Gertrudis Creek at Margarita Road to connect the

pedestrian/bicycle trail.

Cost: \$5,600,123

Status: Construction contract was awarded by City Council on May 14, 2024. Construction work started on July 29,

2024, and is expected to be completed mid-May 2025.

Sidewalks - Citywide (Ynez Road, Rancho Highland Drive to Tierra Vista Road), PW17-28

Description: New sidewalks on the west side of Ynez Road from Rancho Highland Drive to Tierra Vista Road.

Cost: \$197,000

Status: Construction started in October 2024. Final contract items are pending completion. Expected completion

end of May 2025.

Sidewalks – Citywide (Pauba Road, Elinda Road to Showalter Road), PW 19-20

Description: New sidewalks and street widening on the South side of Pauba Road from Elinda Road to Showalter Road.

Cost: \$957,124.

Status: Project plans are 90% complete and under City review. Project will go out to bid in Summer 2025.

Sixth Street Improvements, PW22-16 [Formerly, "Sidewalks - Old Town Improvements - South Side of Sixth Street (Old Town Front Street to Mercedes Street)"]

Description: This project involves adding and improving sidewalks on the south side of Sixth Street in Old Town from

Old Town Front Street to Mercedes Street. The improvements include adding sidewalks, concrete ramp bulb outs, rolled curb and gutter, streetlights, and trees in accordance with the Old Town Specific Plan.

Cost: \$972,326

Status: The construction contract was awarded at the August 13, 2024, City Council Meeting. Construction started

on September 3, 2024. Construction is complete. Notice of Completion was recorded on April 22, 2025.

DEPARTMENT OF PUBLIC WORKS PROJECT STATUS REPORT

May 27, 2025

INFRASTRUCTURE PROJECTS (Continued)

Southside Parking Lot Reconfiguration, PW15-07

Description: This project includes rehabilitation and reconstruction of the existing parking lot. Work includes removal,

rehabilitation, and/or replacement of pavement, restriping the parking to the temporary and final conditions, modification of the existing lighting system, construction curbs and islands, installation of bollards, installation of wheel stops, construction of water quality treatment features, and planting of trees and

shrubs.

Cost: \$1,250,750

Status: The project is complete. Estimated close out June 2025.

Sidewalks - Citywide, PW 24-06

Description: Sidewalk and other concrete repairs citywide.

Cost: \$605,000.

Status: Project opened bids on May 8, 2025. Construction is expected to begin in July 2025.

DEPARTMENT OF PUBLIC WORKS PROJECT STATUS REPORT

May 27, 2025

PARKS AND RECREATION PROJECTS

Murrieta Creek Improvements – Trail Lights, PW21-13

Description: This portion of the project involves installing 27 solar lights along the Murrieta Creek trail on the east side

of the creek from Rancho California Road to First Street.

Cost: \$200,000

Status: Riverside County Flood Control 4098 encroachment permit has been acquired with a September 26, 2025,

end date. A US Army Corps of Engineers (USACE) 408 permit has been acquired with a September 16, 2026 end date. The specifications are being prepared. Anticipate construction bids mid-May 2025 with

construction to begin in July of 2025.

Long Canyon Creek Park Restrooms, PW23-18

Description: This project provides for the design and construction of a new restroom facility at Long Canyon Creek Park

that meets current ADA accessibility compliance standards.

Cost: \$1,307,930

Status: This project is currently in design. The consultant submitted the 90% plan check in April 2025.

Park Restroom Renovations, Expansion and Americans with Disabilities Act (ADA), PW17-06

Description: Renovation of Ronald Reagan Sports Park North/South Ball Field Restroom Building (new roof, cabinets,

fixtures, and other building improvements).

Cost: \$1,127,800

Status: The construction contract was awarded to Leslie Gunner Campbell Construction by City Council on March

11, 2025. Construction is anticipated to start in April 2025.

Ronald Reagan Sports Park Hockey Rink, PW22-06

Description: This project will include the renovation of the existing hockey rink to install new flooring material, arena style

roof structure, bleachers, and various ADA compliance improvements.

Cost: \$3,620,406

Status: Construction started in April 2025. Anticipated completion by January of 2026.

DEPARTMENT OF PUBLIC WORKS PROJECT STATUS REPORT

May 27, 2025

PARKS AND RECREATION PROJECTS (Continued)

Ronald Reagan Sports Park Skate Park, PW22-07

Description: Remove and replace the existing skate park and install state-of-the-art skate plaza elements.

Cost: \$4,160,000

Status: Project is in the design stage. Final design began in February 2024 and construction is anticipated to begin

in Fall/Winter 2025-26.

Vail Ranch Park Restrooms, PW23-06

Description: This project provides for the design and construction of a new restroom facility at Vail Ranch Park that

meets current ADA accessibility compliance standards.

Cost: \$1,322,930

Status: This project is currently in design.