## DEPARTMENT OF PUBLIC WORKS PROJECT STATUS REPORT

**December 10, 2024** 

## CAPITAL IMPROVEMENT PROJECTS

#### **CIRCULATION PROJECTS**

#### Diaz Road Expansion, PW17-25

**Description** Improve Diaz Road to meet the roadway classification of Major Arterial (4 Lanes Divided), between Cherry

Street and Rancho California Road. The 2.2-mile stretch will be widened, extended, and/or improved to create a contiguous Major Arterial segment. The project will be developed and constructed in two phases. Phase 1 will include improvements on Diaz Road from Winchester Road to Rancho California Road. Phase

2 will include improvements on Diaz Road from Cherry Street to Winchester Road.

**Cost:** \$17,050,991

Status: The environmental Initial Study has been approved, Mitigated Negative Declaration adopted, and Notice of

Determination filed in May 2022. Design is 90% complete. Regulatory permit applications have been submitted for USACE 404 Nationwide Permit and CDFW Streambed Alteration 1602. Current activities include consultant review of 90% plan check comments, design coordination with utility purveyors (SCE, RCWD, and EMWD) and City project PW16-05 Murrieta Creek Bridge at Overland Drive, Riverside County Flood Control review of 90% design plans and Encroachment Permit application, and preparation of regulatory permit applications for SWRCB 401 Water Quality Certification and USACE Section 408. Construction previously anticipated to start in Spring of 2024 is now delayed to Summer/Fall of 2025 due to EMWD sewer line project on Diaz Rd as well as coordination with ACOE and RCFC on their Murrietta Creek Phase 2B Project. Federal Funding of \$2M added to project for Federal 24/25 fiscal year. This will

require completion of NEPA prior to construction of the project.

### French Valley Parkway/Interstate 15 Improvements- Phase II, PW16-01

**Description:** Design and construction of the two-lane northbound collector/distributer road system beginning north of the

Winchester Road interchange on-ramps and ending just north of the Interstate 15/Interstate 215 junction

with connection to Interstate 15 and Interstate 215.

**Cost:** \$138,751,346

Status: Project is under construction May 2023 - May 2025. For detailed information, please visit the project

website at TemeculaCA.gov/FVP2.

## DEPARTMENT OF PUBLIC WORKS PROJECT STATUS REPORT

#### **December 10, 2024**

## **CIRCULATION PROJECTS (Continued)**

## French Valley Parkway/Interstate 15 Improvements- Phase III, PW19-03

Description: Design and construction of the full width French Valley Parkway from Jefferson Avenue to Ynez Road,

including the bridge overcrossing of Interstate 15 and the northbound on-ramps.

**Cost:** \$51,696,794

Status: Request For Proposals No. 300 for professional engineering and management services is bidding. Three

(3) proposals were received by the due date of November 5. Staff has begun the selection process of evaluating proposals and conducting interviews, which will be followed by professional negotiations with

the most qualified candidate. Award of an agreement is anticipated in early 2025.

## I-15 Congestion Relief, PW19-02

Description: Design and construction of a single auxiliary lane, northbound Interstate 15 connecting the Temecula

Parkway on-ramp to the Rancho California Road off-ramp.

**Cost:** \$9,258,710

**Status:** Construction is substantially complete. The project was opened for public use on October 27, 2024. The

contractor will continue working on minor items to address corrective punch list. For detailed information,

please visit the project website at TemeculaCA.gov/CongestionRelief.

## DEPARTMENT OF PUBLIC WORKS PROJECT STATUS REPORT

**December 10, 2024** 

## **CIRCULATION PROJECTS (Continued)**

#### Murrieta Creek Bridge at Overland Drive, PW16-05

Description: Design and construction of a new bridge crossing over Murrieta Creek between Rancho California Road

and Winchester Road.

**Cost:** \$28,603,770

Status: The City applied and was approved to receive Federal Highway Bridge Program (HBP) funds. City Council

approved the design agreement with CNS Engineers Inc. at the March 12, 2019, meeting. Preliminary Environmental Study (PES) approved by Caltrans on August 15, 2019. Plans are 90% complete. RCA JPR Conformance is approved. Biological monitoring in Temecula Creek for potential mitigation site is complete as of July 2021. Project has received MSHCP conformance. Staff continues to work with Caltrans to advance HBP Grant Funds to earlier fiscal years. 2023 HBP Bridge Update was submitted in August 2023. Caltrans NEPA review took much longer than anticipated but approval was received in October of 2023. CEQA ISMND is complete and the 30-day public review has ended. CEQA was approved at the February 27, 2024, City Council meeting. Construction start is anticipated in FY 2026 / early 2027 depending on availability of HBP funds. Also, additional coordination is required with ACOE and RCFC as Murrietta Creek Phase 2B will likely be in construction concurrently with this project. As of May 2024, Caltrans has authorized full funding of PE and ROW Phases, so all preconstruction activities are authorized for HBP funds at this time. ROW phase has started and is anticipated to be completed by December of

2025.

### Overland Drive Widening, PW 20-11

**Description** This project includes widening Overland Drive from Jefferson Avenue to Commerce Center Drive, to two

lanes in each direction, and the completion of missing segments of sidewalk, streetlights, and installation of the traffic signal at Commerce Center Drive and the modification of the traffic signal at Jefferson Avenue.

**Cost:** \$4,930,327

Status: On July 3, 2024, the IS /MND started the 30-day public notice for comments. It was completed on August

2, 2024. Consultant submitted the third plan check submittal for Legal Descriptions and Plats for right-of-way clearance in November. 95% plan check submittal package was submitted on August 23, 2024.

### Rainbow Canyon Road Pavement Rehabilitation, PW22-15

Description Design and construction of pavement rehab for Rainbow Canyon Road from Pechanga Parkway to

southern City Limits.

**Cost:** \$2.900.000

**Status:** Construction completed. Roadway has been reopened.

## DEPARTMENT OF PUBLIC WORKS PROJECT STATUS REPORT

**December 10, 2024** 

## **CIRCULATION PROJECTS (Continued)**

#### Rancho California Road Median Improvements, PW23-04

**Description:** Design and construction of missing raised concrete medians with landscaping between Humber Drive and

Butterfield Stage Road. In addition, there will also be construction of missing improvements on the north side of Rancho California Road, between Riesling Court and Promenade Chardonnay Hills. The improvements will include median curbs, curb and gutter, sidewalks, and landscape and irrigation.

**Cost:** \$3,895,000

Status: Request for Proposals (RFP) was posted to PlanetBids on August 16, 2024. Nine (9) proposals were

received by the due date of September 9, 2024. Staff reviewed the proposals, identified the most qualified candidate, is conducting professional negotiations on the terms of agreement. Staff is planning to

recommend award of the agreement to Council in January 2025.

#### Ynez Road Improvements - Phase I, PW23-02

**Description:** This project includes widening the easterly side of Ynez Road, from Rancho Vista Road north roughly 1600

feet, to two lanes in each direction, and the completion of missing segments of curb and gutter, sidewalk,

and striped medians, in coordination with adjacent development.

**Cost:** \$3,996,172

**Status:** This project is currently in design, environmental, and right of way clearance.

# Pavement Rehabilitation Program – Citywide, Pechanga Parkway and Butterfield Stage Road, PW23-19

**Description:** Roadway rehabilitation of Pechanga Parkway from Temecula Parkway to approximately 400 feet South of

Via Gilberto, Butterfield Stage Road from Temecula Creek Bridge to southern City limits and the grind and overlay of the south parking lot at Patricia H. Birdsall Sports Park. Work will generally consist of full width cold milling of existing asphalt, some localized dig outs, preparation of grade, placement of Rubberized Asphalt Concrete Pavement, crack seal, and slurry seal. Work also includes removal and replacement of ADA access ramps, spandrel, adjustment of existing utilities to grade, installation and removal of

temporary video detection, restoration of existing striping, and detector loops.

**Cost:** \$3,773,000

**Status:** Construction completed and the roadways have been reopened.

## DEPARTMENT OF PUBLIC WORKS PROJECT STATUS REPORT

#### **December 10, 2024**

#### INFRASTRUCTURE PROJECTS

## Bike and Trail Program - Great Oak Trail Lighting, PW21-16

Description: Project includes the installation of solar lights along the Great Oak Trail adjacent to the northeast side of

Pechanga Parkway from Deer Hollow Way to Loma Linda Road.

**Cost:** \$852,808

Status: Project is currently in design and environmental clearance. Construction is estimated to begin in early

2025.

## Citywide Drainage Master Plan, PW19-16

Description: Project will prepare a report that shows all drainage courses within the City. Also includes a master

hydrology study showing the anticipated storm flows at build-out.

**Cost:** \$764,000

Status: GIS database has been updated and is being used by staff. Draft Drainage Master Plan is complete. Staff

is reviewing identified improvements and finalizing the Master Plan.

#### Community Recreation Center (CRC) Renovations, PW19-07

Description: The project facilitates the rehabilitation, improvement, and reconfiguration of the Community Recreation

Center. This project includes expansion and reconfiguration of teen center; conversion of office space to accommodate a dedicated police substation; renovation of key components of the building including safety features, flooring, roof, and restroom facility access; ADA compliance; renovation and expansion of existing office space and rec rooms including AV upgrades; expanded storage space and upgraded kitchen

equipment.

**Cost:** \$10,708,232

Status: The facility was re-opened to the public following completion of Phase 1 in mid-June, 2023. Design for

Phase 2 is continuing.

# DEPARTMENT OF PUBLIC WORKS PROJECT STATUS REPORT

**December 10, 2024** 

## **INFRASTRUCTURE PROJECTS (Continued)**

## Fiber Optic Communications Systems - Citywide (System Master Plan), PW 22-03

Description: This project will develop a communications masterplan that will provide a strategic plan outlining the

approach and buildout design of fiber optic cable and conduit throughout the City. The masterplan document will provide a roadmap to connect all existing and future traffic signals, traffic monitoring devices, surveillance cameras, and City facilities to City-owned fiber communication lines. The primary objective of the project is to upgrade the City's current fiber optic communication system to accommodate its future

requirements.

**Cost:** \$120,150

Status: The project has just commenced, and the consultant is working on an existing systems assessment.

Documents are being developed.

## Fire Station 73 Gym/Garage, PW19-13

**Description:** Project consists of adding a second garage in the rear of the property to park the squad and Urban Search

and Rescue (USR) vehicle, along with a gym and storage rooms. The construction is anticipated to be

completed in the Fiscal Year 2025/26.

**Cost:** \$4,235,257

**Status:** Plans are 90% complete and are being reviewed by staff.

### Fire Station 84 Renovation, PW19-14

**Description:** This project includes the design, construction, and renovation to Fire Station 84. The renovations include

adding a Wellness Room, expanding the Storage Room, and upgrading the Training Room. Also, the upgrades include electrical, windows, flooring, paint, tile, HVAC, cabinets, plumbing fixtures, garage bay

doors and any necessary improvements needed to conform to ADA accessibility access.

**Cost:** \$2,725,074

Status: Preparing a phasing plan that will allow the Fire personnel to maintain their occupancy of the building during

construction. Revisiting some of the planned improvements. Anticipate re-bidding the construction contract

in Summer 2025.

## DEPARTMENT OF PUBLIC WORKS PROJECT STATUS REPORT

#### **December 10, 2024**

## **INFRASTRUCTURE PROJECTS (Continued)**

## Interstate 15 / State Route 79 South Interchange Enhanced Landscaping, PW17-19

Description: Landscape beautification of the Interstate 15 corridor between French Valley Parkway and Temecula

Parkway, including each interchange, in association with Visit Temecula Valley and the Pechanga Tribe. This project includes the design and construction of enhanced landscaping, hardscape, and irrigation between the freeway and ramps on the west side of the Interstate 15 / State Route 79S (Temecula Parkway)

interchange.

**Cost:** \$3,630,295

Status: The project will be recommended for award at the December 2024 City Council Meeting. Construction is

anticipated to start January 2025.

## Santa Gertrudis Creek Phase II, Margarita Road Under-Crossing, PW19-04

Description: Construction of the under-crossing in Santa Gertrudis Creek at Margarita Road to connect the

pedestrian/bicycle trail.

**Cost:** \$5,600,123

Status: Project was awarded on May 14, 2024. Construction work started on July 29, 2024, and it will run through

January 2025.

## Sidewalks - Citywide (Ynez Road, Rancho Highland Drive to Tierra Vista Road), PW17-28

**Description:** New sidewalks on the west side of Ynez Road from Rancho Highland Drive to Tierra Vista Road.

**Cost:** \$197,000

**Status:** Construction started in October 2024 and will be completed in January 2025.

# DEPARTMENT OF PUBLIC WORKS PROJECT STATUS REPORT

#### **December 10, 2024**

## **INFRASTRUCTURE PROJECTS (Continued)**

## Sidewalks – Citywide (Pauba Road, Elinda Road to Showalter Road), PW 19-20

**Description:** New sidewalks and street widening on the South side of Pauba Road from Elinda Road to Showalter Road.

**Cost:** \$957,124.

Status: Site conditions have changed and project plans will be updated to reflect current conditions. Project will go

out to bid in February 2025.

# Sixth Street Improvements, PW22-16 [Formerly, "Sidewalks - Old Town Improvements - South Side of Sixth Street (Old Town Front Street to Mercedes Street)"]

Description: This project involves adding and improving sidewalks on the south side of Sixth Street in Old Town from

Old Town Front Street to Mercedes Street. The improvements include adding sidewalks, concrete ramp bulb outs, rolled curb and gutter, streetlights, and trees in accordance with the Old Town Specific Plan.

**Cost:** \$972,326

Status: The project was awarded for construction at the August 13, 2024, City Council Meeting. Construction

started on September 3, 2024, and will run through February.

### Southside Parking Lot Reconfiguration, PW15-07

**Description:** This project includes rehabilitation and reconstruction of the existing parking lot. Work includes removal,

rehabilitation, and/or replacement of pavement, restriping the parking to the temporary and final conditions, modification of the existing lighting system, construction curbs and islands, installation of bollards, installation of wheel stops, construction of water quality treatment features, and planting of trees and

shrubs.

**Cost:** \$1,250,750

**Status:** Project is under construction. Completion is anticipated in January 2025.

## DEPARTMENT OF PUBLIC WORKS PROJECT STATUS REPORT

#### **December 10, 2024**

#### PARKS AND RECREATION PROJECTS

## Community Recreation Center Splash Pad & Shade Structures, PW21-07

**Description:** This project provides for the conversion of the CRC's wading pool into a splash pad, and the addition of

shade structures in the area.

**Cost:** \$2,502,147

Status: Construction began on March 11, 2024, with estimated completion in December 2024.

## Murrieta Creek Improvements - Trail Lights, PW21-13

**Description:** This portion of the project involves installing 27 solar lights along the Murrieta Creek trail on the east side

of the creek from Rancho California Road to First Street.

**Cost:** \$200,000

Status: Riverside County Flood Control 4098 encroachment permit has been acquired with a September 26, 2025,

end date. A US Army Corps of Engineers (USACE) 408 permit has been acquired with a September 16,

2026 end date. The specifications are being prepared.

## Long Canyon Creek Park Restrooms, PW23-18

**Description:** This project provides for the design and construction of a new restroom facility at Long Canyon Creek Park

that meets current ADA accessibility compliance standards.

**Cost:** \$1,307,930

**Status:** This project is currently in design.

#### Park Restroom Renovations, Expansion and Americans with Disabilities Act (ADA), PW17-06

Description: Renovation of Ronald Reagan Sports Park North/South Ball Field Restroom Building (new roof, cabinets,

fixtures, and other building improvements).

**Cost:** \$1,127,800

Status: Construction bids were opened September 5, 2024, for the Ronald Reagan Sports Park North/South Ball

Field Restroom building project. This portion is to upgrade the concession and storage rooms. Staff recommended all bids be rejected and the project be rebid at the November 12, 2024, City Council Meeting. This was approved, rebidding will take place in November/December 2024 and construction is anticipated

to start in March 2025.

## DEPARTMENT OF PUBLIC WORKS PROJECT STATUS REPORT

#### **December 10, 2024**

## PARKS AND RECREATION PROJECTS (Continued)

## Pickleball Courts, PW21-03

**Description:** Design and construct 17 dedicated pickleball courts at Ronald Reagan Sports Park.

**Cost:** \$3,736,878

**Status:** Project is under construction and expected to be completed in early 2025.

## Ronald Reagan Sports Park Hockey Rink, PW22-06

**Description:** This project will include the renovation of the existing hockey rink to install new flooring material, arena style

roof structure, bleachers, and various ADA compliance improvements.

**Cost:** \$3,620,406

**Status:** Design ongoing. Construction is scheduled to start in January 2025.

## Ronald Reagan Sports Park Skate Park, PW22-07

Description: Remove and replace the existing skate park and install state-of-the-art skate plaza elements.

Cost: \$4,160,000

Status: Project is in the design stage. Final design began in February 2024 and construction is anticipated to begin

in finish in February 2025.

#### Vail Ranch Park Restrooms, PW23-06

**Description:** This project provides for the design and construction of a new restroom facility at Vail Ranch Park that

meets current ADA accessibility compliance standards.

**Cost:** \$1,322,930

**Status:** This project is currently in design

## DEPARTMENT OF PUBLIC WORKS PROJECT STATUS REPORT

**December 10, 2024** 

#### LAND DEVELOPMENT OVERSIGHT PROJECTS

## **American Tire Depot**

**Description:** A 7,303 square foot building to be used for tire retail and repair, as well as minor auto repair services,

located at the southwest corner of Ynez Road and DLR Drive.

Status: Parking lot has been paved. Wet utility tie-in construction has commenced.

## **Arrive @ Rancho Highlands**

**Description:** A 270-unit multi-family community built on 12.32 acres that includes 55 affordable units. The project is

located adjacent to the Temecula Duck Pond approximately 775 feet southeast of Rancho California Road

on the north side of Ynez Road.

Status: Grading and onsite storm drain permits were issued in October 2021. Grading and onsite storm drain

construction has commenced. Overflow parking lot has been paved.

#### **Heirloom Farms**

Description: A Development Plan for a 321-unit single family residential community built on 27.86 acres consisting of

detached homes and attached townhomes located on the southwest corner of Date Street and Ynez Road. Includes the installation of a new Traffic Signal at the intersection of Ynez Rod and Waverly Lane/Temecula

Center Drive.

Status: Rough grading permit has been issued in July 2021, the offsite and private onsite street and storm drain

improvements permits were issued in October 2021 and the traffic signal permit was issued in September

2021. Precise grading is approved and in progress. Street Improvements in progress.

## Las Haciendas Apartments

Description: A Development Plan to construct a 77-unit affordable housing project located at 28715 Las Haciendas

Street in Uptown Temecula.

Status: Precise grading permit was issued in December 2021. Grading has commenced in January 2022 and is

ongoing.

## DEPARTMENT OF PUBLIC WORKS PROJECT STATUS REPORT

**December 10, 2024** 

## LAND DEVELOPMENT OVERSIGHT PROJECTS (Continued)

#### **Mountain View**

**Description:** Thirteen industrial buildings on Avenida Alvarado

Status: Thirteen precise grading permits have been issued and construction has commenced. Improvements on

Avenida Alvarado, along with street light installations is in process. Onsite storm drain installation has

commenced.

#### **Solana Assisted Living**

Description: A 90,000 square foot, two-story, Senior Assisted Living Facility located on the southeast corner of the

Margarita Road and Solana Way.

Status: A rough grading permit was issued in January 2022. Grading began on February 7, 2022. Street

improvements and precise grading plans are near approval.

#### **Sommers Bend**

Description: Land Development has provided oversight of the following submittals for plan check and inspections: final

maps, Community Sports Park, and recreation lots, precise grading; street and storm drain improvements;

traffic signals; street lighting; and signing & striping.

Status: The mass grading permit was issued in September 2018. Sommers Bend has been paved with streetlights

installed. The community sports park, Ranch at Sommers Bend, construction is complete and has been accepted at the February 8, 2022, Council Meeting. The Sommers Bend recreation center construction is complete. Installation of streets, storm drains and streetlights on east end of project is in process. Grading has been completed in the Density Core, currently installing sewer. Installation of Santa Gertrudis Creek

Channel improvements northwest end of project is in process.