

*City of Temecula*  
**DEPARTMENT OF PUBLIC WORKS**  
**PROJECT STATUS REPORT**  
January 27, 2026

**CAPITAL IMPROVEMENT PROJECTS**

---

**CIRCULATION PROJECTS**

---

**Diaz Road Expansion, PW17-25**

**Description:** Improve Diaz Road to meet the roadway classification of Major Arterial (4 Lanes Divided), between Cherry Street and Rancho California Road. The 2.2-mile stretch will be widened, extended, and/or improved to create a contiguous Major Arterial segment. The project will be developed and constructed in two phases. Phase 1 will include improvements on Diaz Road from Winchester Road to Rancho California Road. Phase 2 will include improvements to Diaz Road from Cherry Street to Winchester Road.

**Cost:** \$17,050,991

**Status:** The environmental Initial Study has been approved, Mitigated Negative Declaration adopted, and Notice of Determination filed in May 2022. Design is 60% complete. Regulatory permit applications must be resubmitted for the USACE 404 Nationwide Permit and CDFW Streambed Alteration 1602 due to the change in scope of the Murrieta Creek Phase 2B Project, headed by ACOE and RCFC. Current activities include design coordination with utility purveyors (SCE, RCWD, and EMWD) and City project PW16-05 Murrieta Creek Bridge at Overland Drive, and RCFC of regulatory permit applications for SWRCB 401 Water Quality Certification and USACE Section 408. Staff is looking at mitigation options in Temecula Creek to comply with regulatory permits. Construction previously anticipated to start in Spring of 2024 is now delayed to Spring of 2027 due to coordination with ACOE and RCFC on their Murrieta Creek Phase 2B Project, and the federal Funding of \$2M added to the project for the Federal 26/27 fiscal year. Federal Funding requires completion of NEPA, prior to the construction of the project, which is anticipated to take approximately 1 year to complete once funding is authorized.

---

**French Valley Parkway/Interstate 15 Improvements - Phase II, PW16-01**

**Description:** Design and construction of the two-lane northbound collector/distributor road system beginning north of the Winchester Road interchange on-ramps and ending just north of the Interstate 15/Interstate 215 junction with connection to Interstate 15 and Interstate 215.

**Cost:** \$139,751,346

**Status:** The project was opened for public use on April 28, 2025. For detailed information, please visit the project website at [TemeculaCA.gov/FVP2](https://temeculaCA.gov/FVP2).

---

**City of Temecula**  
**DEPARTMENT OF PUBLIC WORKS**  
**PROJECT STATUS REPORT**  
**January 27, 2026**

---

**CIRCULATION PROJECTS (*Continued*)**

---

**French Valley Parkway/Interstate 15 Improvements - Phase III, PW19-03**

**Description:** Design and construction of the full-width French Valley Parkway from Jefferson Avenue to Ynez Road, including the bridge overcrossing of Interstate 15 and the northbound on-ramps.

**Cost:** \$69,256,794

**Status:** Design, environmental, and right-of-way activities started in April 2025 and are expected to be complete in September 2028.

---

**Murrieta Creek Bridge at Overland Drive, PW16-05**

**Description:** Design and construction of a new bridge crossing over Murrieta Creek between Rancho California Road and Winchester Road.

**Cost:** \$31,944,641

**Status:** Design plans are 90% complete. The project has received MSHCP conformance. NEPA approval was achieved in October 2023. CEQA was approved in February 2024. Construction start is anticipated in Summer 2027, depending on the availability of HBP funds. Staff continues to work with Caltrans to advance HBP funds to earlier fiscal years to meet the project schedule. Also, additional coordination is required with ACOE and RCFC, as Murrieta Creek Phase 2B will likely be in construction concurrently with this project. As of May 2024, Caltrans has authorized full funding of PE and ROW Phases, so all preconstruction activities are authorized for HBP funds at this time. ROW phase has started and is anticipated to be completed by summer 2027.

---

**Overland Drive Widening, PW20-11**

**Description:** This project includes widening Overland Drive from Jefferson Avenue to Commerce Center Drive to two lanes in each direction, and the completion of missing segments of sidewalk, streetlights, and the installation of the traffic signal at Commerce Center Drive and the modification of the traffic signal at Jefferson Avenue.

**Cost:** \$6,857,804

**Status:** On July 3, 2024, the IS/MND started the 30-day public notice for comments. It was completed on August 2, 2024. Design is in progress. Consultant and staff are working on the project right-of-way requirements and temporary construction easements.

---

**City of Temecula**  
**DEPARTMENT OF PUBLIC WORKS**  
**PROJECT STATUS REPORT**  
**January 27, 2026**

---

**CIRCULATION PROJECTS (*Continued*)**

---

**Rancho California Road Median Improvements, PW23-04**

**Description:** Design and construction of missing raised concrete medians with landscaping between Humber Drive and Butterfield Stage Road. Additionally, there will also be construction of missing improvements on the north side of Rancho California Road, between Riesling Court and Promenade Chardonnay Hills. The improvements will include median curbs, curb and gutter, sidewalks, and landscape and irrigation.

**Cost:** \$5,458,000

**Status:** 90% design documents under review.

---

**Ynez Road Improvements – Phase I, PW23-02**

**Description:** This project includes widening the easterly side of Ynez Road, from Rancho Vista Road north roughly 1600 feet, to two lanes in each direction, and the completion of missing segments of curb and gutter, sidewalk, and striped medians, in coordination with adjacent development.

**Cost:** \$4,518,787

**Status:** This project is currently in design, environmental, and right-of-way clearance. The Notice of Intent to Adopt a Mitigated Negative Declaration was posted on December 10, 2025. The corresponding public review comment period also commenced on December 10, 2025, and concluded on January 9, 2026

---

**De Portola Road/Jedediah Smith Road Roundabout Project, PW23-01**

**Description:** This project includes the design and construction of a roundabout on Ynez/De Portola Road at the intersection of Jedediah Smith Road. The improvements include the construction of a raised traffic circle with desert-style hardscape inside the circle.

**Cost:** \$4,469,000

**Status:** This project is currently in design, environmental, and right-of-way clearance. Design completion anticipated early 2026.

---

**City of Temecula**  
**DEPARTMENT OF PUBLIC WORKS**  
**PROJECT STATUS REPORT**  
**January 27, 2026**

---

**CIRCULATION PROJECTS (*Continued*)**

---

**La Paz Road Roundabout Reconstruction, PW25-04**

**Description:** Redesign and reconstruction of the existing roundabout on Ynez Road at the intersection of La Paz Road. The modification improvements include the reconstruction of the raised traffic circle, entry medians, landscaping, lighting, and overall alignment of the existing roundabout.

**Cost:** \$3,000,000

**Status:** Project is currently in design. Construction is anticipated to begin late 2026.

---

**Citywide Pavement Rehabilitation, PW24-08**

**Description:** Roadway rehabilitation of Santiago Road from Ynez Road to the Santiago Road I-15 overcrossing, Felix Valdez Avenue from Sixth Street to Vincent Moraga Drive, and Rancho Way from Diaz Road and Business Park Drive. Work will generally consist of full-width cold milling of existing asphalt, preparation of grade, placement of Asphalt Concrete Pavement, and crack seal. Work also includes removal and replacement of ADA access ramps, spandrel, and cross gutter, adjustment of existing utilities to grade, installation and removal of temporary video detection, restoration of existing striping, and detector loop removal and replacement.

**Cost:** \$2,100,000

**Status:** Construction complete. Project was accepted at the December 9, 2025, City Council meeting.

---

**Citywide Slurry Seal, PW25-06**

**Description:** Slurry Seal the following communities: **Villages, Rancho Del Sol, Verano, Rancho Solano, Costain Signet, Avendale, Barclay Estates, Woodcrest Country, Ridgeview, and Promenade at Temecula.**

**Cost:** \$1,800,000

**Status:** Contract work started on November 10, 2025. Construction duration is approximately 4.5 months.

---

**City of Temecula**  
**DEPARTMENT OF PUBLIC WORKS**  
**PROJECT STATUS REPORT**  
**January 27, 2026**

---

**CIRCULATION PROJECTS (*Continued*)**

---

**Mercedes Street Sidewalk, PW25-09**

**Description:** This project will construct the missing segment of sidewalk on the west side of Mercedes Street between Main Street and a point approximately 160' south of 3rd Street. Project will also construct crosswalks at 3rd street and a potential mid-block crosswalk connecting the southern limit of the project to the parking structure

**Cost:** \$2,400,000

**Status:** New Project. Design began in December 2025. Once design is complete, including coordination with private properties, bids for construction will be requested, with construction thereafter. The total design and construction budget is estimated to exceed \$2M, depending on bids.

---

*City of Temecula*  
**DEPARTMENT OF PUBLIC WORKS**  
**PROJECT STATUS REPORT**  
**January 27, 2026**

---

**INFRASTRUCTURE PROJECTS**

---

**Bike and Trail Program – Great Oak Trail Lighting, PW21-16**

**Description:** The project includes the installation of solar lights along the Great Oak Trail adjacent to the northeast side of Pechanga Parkway from Deer Hollow Way to Loma Linda Road.

**Cost:** \$852,808

**Status:** Staff is working with Riverside County Flood Control and Water Conservation District to obtain an encroachment permit. Plans and specifications are 90% complete. The project is expected to be bid in February 2026.

---

**Fire Station 73 Gym/Garage, PW19-13**

**Description:** The project consists of adding a second garage in the rear of the property to park the squad and Urban Search and Rescue (USR) vehicle, along with a gym and storage rooms. The construction is anticipated to be completed in the Fiscal Year 2025/26.

**Cost:** \$5,165,680

**Status:** The Joint Project Review (JPR) with the Western Riverside County Regional Conservation Authority (RCA) is ongoing and progressing toward completion, though the review process is taking longer than initially anticipated. Coordination with regulatory agencies will continue once the RCA review is finalized. Project plans and specifications are near completion. Project bidding will follow the conclusion of environmental review activities. The Western Riverside County Regional Conservation Authority (RCA) has been conducting a Joint Project Review (JPR) for the project since August 6, 2025. Regulatory agencies will have 10 days to conduct their JPR once RCA is complete. Anticipate RCA response to the latest JPR submittal in early December 2025. Plans and specifications are complete. Bidding is scheduled after the environmental regulation review is complete.

---

**Fire Station 84 Renovation, PW19-14**

**Description:** This project includes the design, construction, and renovation of Fire Station 84. The renovations include adding a Wellness Room, expanding the Storage Room, and upgrading the Training Room. Also, the upgrades include electrical, windows, flooring, paint, tile, HVAC, cabinets, plumbing fixtures, garage bay doors, and any necessary improvements needed to conform to ADA accessibility.

**Cost:** \$3,529,450

**Status:** Construction started on October 27, 2025. Construction duration is anticipated to take 12 months.

---

**City of Temecula**  
**DEPARTMENT OF PUBLIC WORKS**  
**PROJECT STATUS REPORT**  
**January 27, 2026**

---

**INFRASTRUCTURE PROJECTS (*Continued*)**

---

**Interstate 15/State Route 79 South Interchange Enhanced Landscaping, PW17-19**

**Description:** Landscape beautification of the Interstate 15 corridor between French Valley Parkway and Temecula Parkway, including each interchange, in association with Visit Temecula Valley and the Pechanga Tribe. This project includes the design and construction of enhanced landscaping, hardscape, and irrigation between the freeway and ramps on the west side of the Interstate 15 / State Route 79S (Temecula Parkway) interchange.

**Cost:** \$3,630,295

**Status:** Project has entered the Landscape Maintenance phase. The contractor is responsible for maintaining plants for one year until November 2026.

---

**Sidewalks – Citywide (Pauba Road, Elinda Road to Showalter Road), PW19-20**

**Description:** New sidewalks and street widening on the South side of Pauba Road from Elinda Road to Showalter Road.

**Cost:** \$1,257,124

**Status:** Construction began on November 3, 2025, with a duration of approximately 5.5 months.

---

**Sidewalks – Citywide, PW24-06**

**Description:** Sidewalk and other concrete repairs citywide.

**Cost:** \$605,000.

**Status:** Construction complete. Project acceptance scheduled for the January 27, 2026, City Council meeting.

---

**Bike Lane Upgrades - Citywide, PW23-10**

**Description:** This project will install greenback bike lane pavement markings/legends on various bicycle corridors throughout the City.

**Cost:** \$274,500

**Status:** This project is anticipated to be bid for construction in early 2026.

---

**City of Temecula**  
**DEPARTMENT OF PUBLIC WORKS**  
**PROJECT STATUS REPORT**  
**January 27, 2026**

---

**INFRASTRUCTURE PROJECTS (*Continued*)**

---

**Pedestrian Ramp Upgrades - Citywide, PW23-11**

**Description:** This project will install ADA-compliant ramp upgrades at school crossing sites throughout the City.

**Cost:** \$275,000

**Status:** Construction is largely complete. Contractor is working on minor punch list items.

---

**Traffic Signal - Safety Lights and Signal Communications Upgrade – Citywide, PW23-13**

**Description:** This project will upgrade all traffic signals' safety lights to LED and install communication system upgrades to 42 signals Citywide. Upgraded traffic signal improvements include LED streetlights, signal wiring, vehicle heads, controller cabinets, fiber cable, ethernet switches, wireless radios, and related communication equipment to improve safety and operations with optimized traffic signal timing coordination. Signal timing coordination will be improved along Butterfield Stage Road and Ynez Road corridors.

**Cost:** \$3,255,900

**Status:** This project is currently in design. Design completion anticipated early 2026.

---

**Traffic Signal Fiber Optic Extension, PW25-01**

**Description:** This project will provide the design and installation of fiber optic communications, including conduit, cable, pull boxes, and related communication equipment for traffic signal operations. Various signalized intersections will be improved along the Margarita Road, Meadows Parkway, Date Street, and Nicolas Road corridors.

**Cost:** \$1,675,000

**Status:** This project is currently in design. Design completion anticipated June 2026.

---



*City of Temecula*  
**DEPARTMENT OF PUBLIC WORKS**  
**PROJECT STATUS REPORT**  
**January 27, 2026**

---

**PARKS AND RECREATION PROJECTS**

---

**Murrieta Creek Improvements – Trail Lights, PW21-13**

**Description:** This portion of the project involves installing 27 solar lights along the Murrieta Creek trail on the east side of the creek from Rancho California Road to First Street.

**Cost:** \$200,000

**Status:** The construction contract was awarded to Asad Holdings LLC DBA OrangeBlue General Contractors by City Council on July 22, 2025. Construction is complete, and we are in the close-out process. The Notice of Completion (NOC) went to the City Council for approval on January 13, 2026.

---

**Long Canyon Creek Park Restrooms, PW23-18**

**Description:** This project provides for the design and construction of a new restroom facility at Long Canyon Creek Park that meets current ADA accessibility compliance standards.

**Cost:** \$1,497,930

**Status:** Design complete. The project was bid from November 20, 2025, through December 16, 2025. The contract was awarded at the January 13, 2026, City Council meeting, and construction is anticipated to begin in February 2026.

---

**Park Restroom Renovations, Expansion, and Americans with Disabilities Act (ADA), PW17-06**

**Description:** Renovation of Ronald Reagan Sports Park North/South Ball Field Restroom Building (new roof, cabinets, fixtures, and other building improvements).

**Cost:** \$1,127,800

**Status:** The construction contract was awarded to Leslie Gunner Campbell Construction by City Council on March 11, 2025. Construction was completed in September 2025 and the Notice of Completion (NOC) was approved at the December 9, 2025, City Council meeting.

---

*City of Temecula*  
**DEPARTMENT OF PUBLIC WORKS**  
**PROJECT STATUS REPORT**  
**January 27, 2026**

---

**PARKS AND RECREATION PROJECTS (*Continued*)**

---

**Ronald Reagan Sports Park Hockey Rink, PW22-06**

**Description:** This project will include the renovation of the existing hockey rink to install new flooring material, arena-style roof structure, bleachers, and various ADA compliance improvements.

**Cost:** \$4,120,406

**Status:** Construction continues with anticipated substantial completion in December 2025. Electrical work, including interior and exterior lights, camera, fans, and scoreboard installation, is completed except for the push button switch for the interior lighting. Dasher boards are installed, and the contractor is working on installing cap rail and plexiglass. Concrete work is about 95%. A ribbon cutting was held on December 20, 2025. Landscape installation and punch list items are in progress and are the only remaining items.

---

**Ronald Reagan Sports Park Skate Park, PW22-07**

**Description:** Remove and replace the existing skate park and install state-of-the-art skate plaza elements.

**Cost:** \$6,110,000

**Status:** Project design is complete. The project was advertised for public bidding on September 9, 2025, with the bid opening on October 14, 2025. The construction contract was awarded at the December 9, 2025, City Council meeting. The groundbreaking event took place on December 20, 2025. Construction started January 6, 2026. Anticipated completion November 2026.

---

**Vail Ranch Park Restrooms, PW23-06**

**Description:** This project provides for the design and construction of a new restroom facility at Vail Ranch Park that meets current ADA accessibility compliance standards.

**Cost:** \$1,392,930

**Status:** This project design is complete. Project opened bids on December 16, 2025. The contract was awarded at the January 13, 2026, City Council meeting, and construction is anticipated to begin in February 2026.

---

*City of Temecula*  
**DEPARTMENT OF PUBLIC WORKS**  
**PROJECT STATUS REPORT**  
January 27, 2026

**LAND DEVELOPMENT PROJECTS**

---

**TRACT DEVELOPMENTS**

---

**Altair Tract Development**

**Description/ Location:** Construction of approximately 1,750 new residential units and the construction of the Western Bypass (Pu'éska Mountain Parkway) in the western Temecula hills above the Old Town District between Rancho California Road and Temecula Parkway/ State 79 South.

**Developer:** Brookfield Residential

**Status:** Currently precise grading lots and streets for Villages A and B phase 1 on the Northern section of the development, and Villages C1, C2 and C3 phase 2 on the Central section of the development. Maintaining erosion and sediment control measures in the area cleared for Villages phases 3 and 4 on the Southern section of the development. Performing wet utility tie-in work on First Street west of Pujol Street within a temporary road closure.

---

**Elderberry Park Tract Development**

**Description/ Location:** Construction of approximately 164 single-family residential homes in the Southeast region of the City, located along Butterfield Stage Road between De Portola Road and Temecula Parkway.

**Developer:** Woodside Homes

**Status:** Currently, precise grading for lots, finalizing storm drain systems. Completing paved interior streets and preparing for the beginning of home production. Performing dry utility tie-in structures on Butterfield Stage Road at De Portola Road.

---

**Richmond American Homes Tract Development**

**Description/ Location:** Construction of approximately 132 single-family residential homes within three separate parcels in the Northeast region of the City located along Butterfield Stage Road between Nicolas Road and Murrieta Hot Springs Road.

**Developer:** Richmond American Homes

**Status:** Currently, precise grading for lots and streets. Beginning home production. Finalizing wet utility tie-ins from Murrieta Hot Springs Road.

---

*City of Temecula*  
**DEPARTMENT OF PUBLIC WORKS**  
**PROJECT STATUS REPORT**  
**January 27, 2026**

---

**MULTI-FAMILY DEVELOPMENTS**

---

**Rendezvous Apartments**

**Description/ Location:** Phase two of the Rendezvous apartment complex is located on South side of Rancho California Road at West of Cosmic Drive.

**Developer:** Pacific West Development

**Status:** Constructing both phase 1 and 2 buildings of the development.

---

**Prado Townhomes**

**Description/ Location:** Construction of 204 multi-family units located in the Northwesterly region of the City along the West side of Ynez Road between County Center Drive and Equity Drive.

**Developer:** Meritage Homes

**Status:** Currently, precise grading of lots and streets. Beginning home production.

---

*City of Temecula*  
**DEPARTMENT OF PUBLIC WORKS**  
**PROJECT STATUS REPORT**  
**January 27, 2026**

---

**COMMERCIAL DEVELOPMENTS**

---

**Solana Senior Assisted Living**

**Description/ Location:** Construction of a 49,000 square foot senior assisted living facility located along the East side of Margarita Road between Via La Vida and Solana Way.

**Developer:** Griffin Living

**Status:** The site is currently inactive while the developer secures additional funding to complete the project. The City's Code Enforcement Division continues to monitor the property under an active code case. The site remains secure and contained, with periodic monitoring by the Temecula Police Department and Fire Department as needed.

---

**Apollo Storage**

**Description/ Location:** Construction of a 28,000 square foot storage facility located along Madison Avenue at McCabe Court.

**Developer:** Avidovich Construction

**Status:** Constructing buildings and interior streets.

---

**Lantern Crest**

**Description/ Location:** Construction of a 526,762 square foot, 494-unit independent living community located at the southeast corner of Date Street at Ynez Road.

**Developer:** M Grant Corporation

**Status:** Currently rough grading site.

---

*City of Temecula*  
**DEPARTMENT OF PUBLIC WORKS**  
**PROJECT STATUS REPORT**  
**January 27, 2026**

---

**INFRASTRUCTURE DEVELOPMENT PROJECTS**

---

**Nicolas Road/ Calle Girasol Realignment Improvements**

**Description/ Location:** Construction of the realignment and extension of Nicolas Road from Butterfield Stage Road to Joseph Road, including an arch culvert bridge over Santa Gertrudis Creek and a multi-use trail adjacent to the roadway.

**Developer:** Woodside Homes

**Status:** Currently finalizing preparations for the new roadway over Santa Gertrudis Creek. Expected completion early 2026.

---

**Murrieta Creek Phase 2B Creek Restoration Project**

**Description/Location:** Drainage improvements and restorations to Murrieta Creek between Via Montezuma to approximately 600 feet South of Rancho California Road.

**Developer:** US Army Corps of Engineers

**Status:** Currently performing vegetation clearing, potholing for utilities, and installing de-water well structures.

---